

2 August 1984

MEMORANDUM FOR: Deputy Director for Administration

FROM: Daniel C. King
Director of Logistics

SUBJECT: Report of Significant Logistics Activities
for Period Ending 2 August 1984

1. Progress Report on Tasks Assigned by the DCI/DDCI:

No tasks assigned during this reporting period.

2. Events of Major Interest that have Occurred
During the Preceding Week:

a. Digital Prepress Update: RFP 84B-337 for an Automated Page Makeup System was mailed to nine prospective bidders on 27 July, and responses are due by 27 August. The Digital Prepress Task Group is currently compiling data to be used in an Efficiency of Operation Test (EOT) by bidders determined to be in competitive range prior to contract award. We are confident that an award will be made by 30 September.

b. Security Enhancement Key, Ames, C of C: The Contractor, GIC, has completed installation of conduit in the Key Building. Conduit installation in the Ames Building has now reached the point where escorts are required. The escort service has been unable to provide sufficient escorts, and the Office of Security has been asked for assistance. Truland Electrical Inc. is expected to begin installation of electrical wires next week. Overall, the project is approximately 15% completed and is expected to be done and completed by the end of September 1984.

S E C R E T

SUBJECT: Report of Significant Logistics Activities
for the Period Ending 2 August 1984

25X1
e. The Following [] Renovations were Completed this
Week:

(1) Pouring of a concrete pad and installation of underground conduit for the new guardhouse has been completed. Also, the contractor completed work on new concrete curbs at the front entrance [] []

(2) GSA has completed the first application of a sealing compound to the entire [] roof. Application of a second coat, both a sealer and reflective substance, is about 25% complete. Weather permitting, the second coat will take approximately two weeks to complete.

f. Quality of Life: Text for the booklet, "Quality of Life in CIA," is complete and is being sent to the Printing and Photography Division (P&PD), OL, for photographic coordination. []

g. Hydraulic Barricades: Over the past weekend, two more hydraulic barricades were installed at the George Washington Memorial Parkway entrance to the Headquarters Compound. The two remaining hydraulic barricades for the Route 123 entrance have been received and are to be installed shortly. []

h. Northside Utility Line Project: The Contractor is repairing a leak in the underground chilled water supply and return lines at the powerplant. GSA indicated that they feel one additional leak exists in the supply line. The Contractor began refilling and retesting these lines on 1 August 1984.

Assuming the above are the last of the leaks, the earliest the chilled water lines could be in operation would be mid-August as the Contractor has approximately one week of work to tie the underground chilled water lines to the lines in the Headquarters Building after successful testing. GSA indicated the Contractor has approximately two weeks of cleanup work after the chilled water lines are placed in operation. []

SUBJECT: Report of Significant Logistics Activities
for the Period Ending 2 August 1984

25X1 The new Southside underground chilled water lines to be installed under the New Building Project were designed to be of the same material and construction as the Northside lines. Due to the problems which have been experienced, GSA indicated that consideration is being given to change the design of the Southside lines to ductile iron piping. [REDACTED]

25X1 i. 7F Operations Center: The 50 percent design drawings and specifications were received for review by the Engineering and Construction Branch the week of 23 July 1984. A review between the Component, E&CB, and the designer, Kidde Consultants, Inc., is scheduled for 1 August 1984. The final design package is scheduled for completion by 31 August 1984 in order to allow award of a construction contract prior to 1 October 1984. The estimated construction cost for this project is \$560,000.00. [REDACTED]

25X1 j. D/L Quarterly Meeting: The Director of Logistics Quarterly Meeting was held at the Central Depot on 1 August. OL uses the Quarterly Staff meeting to keep OL careerists, assigned outside OL, informed on current issues within the Office. [REDACTED]

25X1

[REDACTED]

[Signature] Daniel C. King